

Date:

Site/Project:

Presented By:

Duration:

WHY THIS MATTERS

Being struck by moving plant or vehicles is one of the top causes of fatal injuries on construction sites. Excavators, telehandlers, dumpers, and delivery vehicles all present serious risks to anyone on foot.

KEY POINTS

- Maintain exclusion zones around all operating plant — never enter without the operator's confirmation
- Wear hi-vis PPE at all times when plant is operating on site
- Trained banksmen/signallers must be used for reversing vehicles
- Only trained, competent, and authorised operatives may use plant — check CPCS/NPORS cards
- Carry out daily pre-use checks before operating any plant
- Segregate pedestrian and vehicle routes wherever possible
- Never walk behind reversing vehicles, even if they have cameras or alarms
- Secure plant when not in use — remove keys, apply handbrake, lower attachments

Discussion Questions:

1. What plant is operating on site today? Are the exclusion zones clearly marked?
2. Are pedestrian and vehicle routes properly segregated?
3. When did you last check your plant operator's card was in date?

#	Name	Company	Signature	Date

Duration: 10-15 minutes | Record attendance on Toolbox Talk Register